Waunakee Library Project

ID	Task Name	Duration	Start	Finish	2013	2014	2015	2016	2017	2018	2019
1	**Prepare for the project**	**152 days**	**Wed 1/1/14**	**Thu 7/31/14**							
2	Update mission and strategic plan	152 days	Wed 1/1/14	Thu 7/31/14							
3	**Village actions**	**388 days**	**Mon 12/7/15**	**Thu 6/1/17**							
4	Village approves starting feasibility study	0 days	Mon 12/7/15	Mon 12/7/15				12/7			
5	Village approves execution of agreement with architect for conceptual design	0 days	Mon 12/7/15	Mon 12/7/15				12/7			
6	Village commits to site	0 days	Mon 4/11/16	Mon 4/11/16				4/11			
7	Village purchases site	0 days	Tue 11/1/16	Tue 11/1/16					11/1		
8	Village approves funding for architect full design	30 days	Wed 3/2/16	Tue 4/12/16				3/2 4/12			
9	Village approves funding for library	30 days	Thu 5/26/16	Wed 7/6/16							
10	Village makes money available	0 days	Thu 6/1/17	Thu 6/1/17					6/1		
11	**Feasibility study**	**497 days**	**Tue 7/1/14**	**Wed 5/25/16**							
12	RFP for feasibility study for capital campaign	132 days	Tue 7/1/14	Wed 12/31/14							
13	Interview finalists for feasibility study	9 days	Mon 4/20/15	Thu 4/30/15							
14	Execute contract with consultant	0 days	Tue 12/8/15	Tue 12/8/15				12/8			
15	Fundraising consultant completes feasibility study	18 wks	Tue 12/8/15	Mon 4/11/16							
16	Consultant presents results to Waunakee Village Board/Library Board	32 days	Tue 4/12/16	Wed 5/25/16							
17	**Fundraising**	**170 days**	**Tue 3/1/16**	**Mon 10/24/16**							
18	Create fundraising committee	43 days	Tue 3/1/16	Thu 4/28/16							
19	Create fundraising materials	40 days	Tue 4/12/16	Mon 6/6/16							
20	Capital campaign	100 days	Tue 6/7/16	Mon 10/24/16							
21	**Conceptual design**	**278 days**	**Fri 5/1/15**	**Tue 5/24/16**							
22	RFP for architect	90 days	Fri 5/1/15	Thu 9/3/15							
23	Interview with architects	44 days	Fri 9/4/15	Wed 11/4/15							
24	Select architect	0 days	Fri 11/13/15	Fri 11/13/15				11/13			
25	Architects prepare conceptual design	65 days	Tue 12/8/15	Mon 3/7/16							
26	Estimate build cost	10 days	Tue 3/8/16	Mon 3/21/16							
27	Create building committee	23 days	Mon 12/7/15	Wed 1/6/16							
28	Tour area libraries	45 days	Thu 1/7/16	Wed 3/9/16							
29	Focus groups and public input	54 days	Thu 3/10/16	Tue 5/24/16							
30	**Design**	**160 days**	**Wed 4/13/16**	**Tue 11/22/16**							
31	Library staff, building committee, architect design building	160 days	Wed 4/13/16	Tue 11/22/16							
32	**Build**	**398 days**	**Wed 11/23/16**	**Fri 6/1/18**							
33	Advertise and allow time for RFP for construction bids	104 days	Wed 11/23/16	Mon 4/17/17							
34	Open bids	0 days	Mon 4/17/17	Mon 4/17/17							
35	Month for contractor to prepare for project	1 mon	Tue 4/18/17	Mon 5/15/17							
36	Break ground	0 days	Thu 6/1/17	Thu 6/1/17					6/1		
37	Build	262 days	Thu 6/1/17	Fri 6/1/18							
38	**Grand opening**	**0 days**	**Wed 6/6/18**	**Wed 6/6/18**						6/6	